

Raymond Test

Daily Construction Site Report

PROJECT	REPORT DATE	REPORT ID	STATUS
Footscray Hospital	10/14/2025	b2d66d96	PROCESSING

Works Summary

Kerb pour - service lane

Poured concrete kerb from the start of the service lane through to the mid-point, including curved and straight sections. Alignment and levels verified against set-out marks. General trimming and preparation of adjacent formation completed.

Key Activities:

- Survey set-out and verification of kerb alignment and levels
- Form, place and finish 320 kg kerb mix concrete from service lane start to mid-point
- Compaction/trim of adjacent formation and clean-up
- Traffic/pedestrian separation maintained with fencing and barriers

Workforce

4

Total Workers

8

Total Hours

32

Man Hours

Works Performed

kerb poured from the start of the service lane to the middle of the service lane

Materials Used

MATERIAL	QUANTITY	UNIT
320 kg kerb mix concrete	12	m3
Sand	1	t
Cement (GP)	3	bags

Plant & Equipment

- Site truck

Safety & Incidents

Incidents Reported:

- [object Object]

Safety Observations:

Exclusion zones, temporary fencing and water-filled barriers in place. Housekeeping maintained around work fronts.

Next Day Plan

- Continue kerb pour from mid-point to end of service lane to complete run
- Install required contraction/expansion joints and check line/levels to VicRoads Section 703 tolerances
- Backfill and tidy behind kerb after initial set and commence curing regime
- Prepare for pavement works: final trim and subbase placement adjacent to completed kerb, subject to weather

Site Photos



Report generated by TradeaseAI on 11/13/2025 at 7:14:47 AM
Raymond Test | raymond.cordeiro@gmail.com